

Hanover St Garage Restoration

Mon 7/22/24

ID	Task Name	Duration	Start	Finish	Jul 21, '24	M	T	W	T	F	S	Jul 28, '24	S	M	T	W	T	F	S	Aug 4, '24	S	M	T	W	T	F	S
1	Ramp 3/4 - Install Shoring and Temporary Partitions	2 days	Mon 7/22/24	Tue 7/23/24		█																					
2	Concrete Wash Repair (W.I. 3.7)	4 days	Mon 7/22/24	Thu 7/25/24		█	█	█	█																		
3	Concrete Repairs - Ramp 3/4 - Demo (W.I. 3.1, 3.3, 3.6)	3 days	Wed 7/24/24	Mon 7/29/24				█	█	█																	
4	Concrete Repairs - Ramp 3/4 - Rebar & Prep (W.I. 3.1, 3.3, 3.6)	2 days	Tue 7/30/24	Wed 7/31/24										█	█												
5	Concrete Repairs - Ramp 3/4 - Pour & Clean (W.I. 3.1, 3.3, 3.6)	1 day	Thu 8/1/24	Thu 8/1/24																							
6	Curing Period	1 day	Mon 8/5/24	Mon 8/5/24																							
7	Ramp 3/4 - Remove Shoring	2 days	Tue 8/6/24	Wed 8/7/24																							
8	Concrete Repairs - Underside Ramp 3/4 - Demo (W.I. 4.1, 4.2)	3 days	Mon 7/29/24	Wed 7/31/24										█	█	█											
9	Concrete Repairs - Underside Ramp 3/4 - Rebar & Prep (W.I. 4.1, 4.2)	1 day	Thu 8/1/24	Thu 8/1/24																							
10	Concrete Repairs - Underside Ramp 3/4 - Pour & Clean (W.I. 4.1, 4.2)	1 day	Mon 8/5/24	Mon 8/5/24																							
11																											
12	Transition Concrete Repair	4 days	Mon 7/22/24	Thu 7/25/24		█	█	█	█																		
13																											
14	Concrete Repairs - Level 4 - Demo (W.I. 3.1, 3.4, 3.7)	11 days	Tue 7/23/24	Thu 8/8/24				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
15																											
16	Drain Replacement (W.I. 25.2)	3 days	Mon 7/22/24	Wed 7/24/24		█	█	█																			
17	Sealant Work - Garage Addition	12 days	Mon 7/22/24	Thu 8/8/24		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
18	Expansion Joint - Level 3 Addition	3 days	Mon 7/29/24	Wed 7/31/24										█	█	█											
19																											