

# Hanover St Garage Restoration

Wed 6/5/24

ID	Task Name	Duration	Start	Finish	Jun 2, '24	Jun 9, '24	Jun 16, '24												
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	
1	Concrete Curing Period - Ramp 3/4	1 day	Tue 6/4/24	Tue 6/4/24															
2	Concrete Repairs - Ramp 2/3 - Move Shoring (W.I. 3.1, 3.3, 3.6)	1 day	Wed 6/5/24	Wed 6/5/24															
3	Concrete Repairs - Ramp 2/3 - Demo (W.I. 3.1, 3.3, 3.6)	5 days	Wed 6/5/24	Wed 6/12/24															
4	Concrete Repairs - Ramp 2/3 - Rebar and Prep (W.I. 3.1, 3.3, 3.6)	2 days	Thu 6/13/24	Mon 6/17/24															
5	Concrete Repairs - Ramp 2/3 - Pour and Clean (W.I. 3.1, 3.3, 3.6)	1 day	Tue 6/18/24	Tue 6/18/24															
6	Concrete Curing Period - Ramp 2/3	1 day	Wed 6/19/24	Wed 6/19/24															
7	Concrete Repairs - Ramp 1/2 - Move Shoring (W.I. 3.1, 3.3, 3.6)	1 day	Thu 6/20/24	Thu 6/20/24															
8	Concrete Repairs - Ramp 1/2 - Demo (W.I. 3.1, 3.3, 3.6)	1 day	Thu 6/20/24	Thu 6/20/24															
9																			
10	Concrete Repairs - Underside Ramp 3/4 - Demo (W.I. 3.1, 3.3, 3.6)	2 days	Mon 6/10/24	Tue 6/11/24															
11	Concrete Repairs - Ramp 3/4 - Rebar and Prep (W.I. 3.1, 3.3, 3.6)	1 day	Wed 6/12/24	Wed 6/12/24															
12	Concrete Repairs - Ramp 3/4 - Pour and Clean (W.I. 3.1, 3.3, 3.6)	1 day	Thu 6/13/24	Thu 6/13/24															
13																			
14	Sealant Work - Ramp 3/4 (W.I. 11.1, 11.2, 11.5)	7 days	Tue 6/4/24	Thu 6/13/24															
15	Sealant Work - Garage Addition - Levels 4	12 days	Mon 6/3/24	Thu 6/20/24															
16																			
17	Column Repair - Level 1 - Curing (W.I. 6.7)	3 days	Wed 7/6/22	Fri 7/8/22															
18																			
19	Subcontractor Work																		
20	Painting Subcontractor	7 days	Tue 6/4/24	Thu 6/13/24															
21	Fencing Subcontractor	1 day	Mon 6/10/24	Mon 6/10/24															
22	Plumbing Subcontractor	4 days	Mon 6/10/24	Thu 6/13/24															